

30-INCH AND 36-INCH CAST IRON WATER LINE IMPROVEMENTS ALONG SOUTH BLVD. AND WESTPARK DR. CONSTRUCTION COMMUNITY MEETING

WBS No. S-000901-0013-4


Anh Hunter & Greg Henry | Project Manager | September 25, 2018

AGENDA

- 1. Overview of the Project
- 2. Project Phasing
- 3. What to Expect During Construction
- 4. Contact Information

Location

- Westpark Dr.
 - Edloe to Kirby
- Kirby
 - Westpark to South Blvd.
- · South Blvd
 - Kirby to Parkway Dr.
- Berthea
 - Parkway Dr. to Montrose



History of Pipe

- •36- and 30-inch Cast Iron Water Line
- In service since 1944
- Pipe has history of leaking joints
- Average 15 leak repairs per year



Project Scope



Rehabilitate water line to stop leaks

✓ Reduce future maintenance and repairs

✓ Replace aging valves on 30/36-inch water line

✓ Install small diameter water line and transfer services off of large diameter water line

• Timeline: Begin field work: October 2018

Anticipated completion: May 2019

Very limited work can occur during summer

2018	2019
Fall	Spring
Construction	Anticipated
Begins	Completion

Project Phasing



PHASE I ANTICIPATED WORK

Oct 2018 - Feb 2019

- Install 8" WL:
 - Westpark
 - Kirby
 - South Blvd
- Rehabilitate 30/36" WL along South Blvd and Berthea:
 - Morningside to Montrose

* SUBJECT TO CHANGES AS PROJECT UPDATES OCCUR.

Exhibit: Work during Phase I

Project Phasing



PHASE II ANTICIPATED WORK

Feb 2019 - May 2019

- Rehabilite 36" WL:
 - Westpark
 - Edloe to Kirby
 - Kirby
 - Westpark to South
 - South Blvd
 - Kirby to Morningside

* SUBJECT TO CHANGES AS PROJECT UPDATES OCCUR.

Exhibit: Work during Phase II

Excavations:

- Located to avoid trees
- Access points along existing water line
- Installation Pits for small diameter water lines



Work inside existing pipe:

- Installation of Approx. 1000 internal joint seals
- Confined Space Entry Support
 - Air blowers and personnel watching entry and exit points







Prepare joint and install seals

Test seals for leakage

Installation complete

Potential Service Impacts

- Water Services
- Traffic
- Trees

Potential Water Service Impacts

Planned service interruption:

- Waterline replacement notification 24 to 48 hours in advance
- Periodic
- May last 2 to 4 hours

Accidental/Unplanned Interruption:

the Contractor and City will work quickly to restore services

Potential Traffic Impacts General Traffic

- Mostly one-lane closures
- Temporary block reroutes (detours)
 - South and Kirby
 - South and Greenbrian
 - Berthea near Montrose Blvd
- Temporary sidewalk closures

School Buses

 Contractor work with schools to minimize impacts to students, school bus schedules, and school bus stops

Metro Buses (generally along Westpark)

Stops will be rerouted by Metro as needed



Potential Tree Impacts

- Excavation locations selected to avoid trees
- Our goal is to protect all trees
 - We accomplish this along with the City Arborist
 - Some pruning may occur under the City's Arborist supervision
- One known tree on Westpark Dr. may be removed as part of the project
 - This tree will be replaced



Prepare for Construction

- Document the conditions of your yard and sprinkler head locations.
 Contractor will do the same
- Construction is within City ROW
 - City ROW may extend 5'-18' behind curb
- Remove items of value (special landscaping features such as fountains and lawn art) within the City ROW
- Know how to report a concern or problem
- Be aware of the potential service impacts

How to Report a Concern or Problem

- √ Keep your door hanger throughout the project
 - Lists phone numbers you need
 - Lists the Project Number



- Report the project name and the project number
- Request issue be directed to Houston Public Works- Capital Projects
- Be as complete as possible with your concern
- ✓ Meet the Project Team
 - Will be your contact to resolve issues throughout construction



Restoration

- Restoration of sprinkler systems, grass, etc. will be done during the final stage of construction.
- Restoration of decorative pavements include driveways, walkways, sidewalks within City ROW will be placed with standard concrete. A separate arrangement can be coordinated at owner's expense for decoratives.
- City does not approve final payment to Contractor until restoration is complete.
- Water Line will be cleaned and disinfected prior to placing back in service
- If you have concerns:
 - Document (writing, photo, etc.)
 - Call 3-1-1
 - Do not make the repairs yourself

CONTACT INFORMATION

Resicom, Inc. (Contractor)

Shi Shi Ahmadi, Project Manager	shishi@resicominc.com (713) 291-9882
John Tomaini, Superintendent	john@resicominc.com (281) 935-1188

PSI (Construction Management & Inspection)

Brian Cunningham, Construction Manager	Brian@projectsurveillance.com (713) 817-4299
Gary Furbur, Inspector	gfurber@projectsurveillance.com (713) 705-3158

City of Houston Staff (Oversight)

Samson D'Silva, Project Manager	Samson.DSilva@houstontx.gov (832) 395-2433
Robert Toliver, Senior Inspector	Robert.Toliver@houstontx.gov (713) 376-4931

PWECIP@HOUSTONTX.GOV

IMPORTANT LINKS

For a complete listing of Frequently Asked Questions please visit: https://www.publicworks.houstontx.gov/ecd/faqs.html

Today's presentation and additional project information can be found at: https://rebuildhouston.org/community-engagement

THANK YOU

Next Up

- 1. Question & Answer
- 2. Breakout session